

ID	Task Name	Duration	Start	Finish	Predecessors	Q2 '10		Q3 '10			Q4 '10					
						M	A	M	J	J	A	S	O	N	D	J
1	OVERALL PROJECT	165 days	Thu 4/22/10	Wed 12/8/10												
2	CONSTRUCTION	165 days	Thu 4/22/10	Wed 12/8/10												
3	SHOP DRAWINGS/FABRICATION	76 days	Wed 4/28/10	Wed 8/11/10												
39	BUILDING - SHELL	165 days	Thu 4/22/10	Wed 12/8/10												
40	Cap gas wells at 14 Tremaine	1 wk	Mon 5/3/10	Fri 5/7/10												
41	Cap Utilities at 14 Tremaine	1 wk	Mon 5/3/10	Fri 5/7/10	40SS											
42	Abatement Noticing for 14 Tremaine	1 day	Thu 4/22/10	Thu 4/22/10												
43	Abate/Demo/Backfill 14 Tremaine	1 wk	Mon 5/10/10	Fri 5/14/10	40,42FS+10 edays											
44	Excavate, certify subgrade, install utilities, backfill	2 wks	Mon 5/17/10	Fri 5/28/10	43											
45	Foundations - Excavate & Undercut	6 days	Mon 5/31/10	Mon 6/7/10	44											
46	Foundations - Form, Pour Strip	10 days	Tue 6/8/10	Mon 6/21/10	45,27											
47	Backfill Foundations	1 wk	Tue 6/22/10	Mon 6/28/10	46											
48	Install CMU walls	1 wk	Tue 7/6/10	Mon 7/12/10												
49	Install Structural steel, Metal Deck	2 wks	Tue 7/6/10	Mon 7/19/10												
50	Install concrete on metal deck	1 wk	Tue 7/20/10	Mon 7/26/10	49											
51	Pave - Binder Course	1 wk	Tue 7/27/10	Mon 8/2/10	50,47											
52	Install Metal Stud framing/sheathing & Cornice	3 wks	Tue 8/3/10	Mon 8/23/10	51											
53	Install Roofing & coping	2 wks	Thu 8/12/10	Wed 8/25/10	52SS+7 days											
54	Install Floor Slab	3 days	Thu 8/26/10	Mon 8/30/10	53											
55	Masonry Installation	8 wks	Thu 8/12/10	Wed 10/6/10	52SS+1 wk,38,33											
56	Install Glazing	6 wks	Thu 8/26/10	Wed 10/6/10	55SS+2 wks											
57	Common Area - M/E/P, Fire Sprinkler & Fire Alarm	4 wks	Tue 8/24/10	Mon 9/20/10	52											
58	Common Area - Doors/Interiors/Finishes	4 wks	Tue 9/21/10	Mon 10/18/10	57											
59	Install Elevator	2 wks	Tue 9/21/10	Mon 10/4/10	57SS+4 wks											
60	Tenant Buildouts	12 wks	Thu 9/16/10	Wed 12/8/10	56FS-3 wks											
61	PARKING LOT	36 days	Thu 9/2/10	Thu 10/21/10												
62	Install Snowmelt	5 days	Thu 9/2/10	Wed 9/8/10	55FF-4 wks											
63	Install Curbs & Sidewalk around building	3 wks	Thu 9/9/10	Wed 9/29/10	62											
64	Perimeter Fence Install	5 days	Thu 9/30/10	Wed 10/6/10	63											
65	Install Topsoil & Landscaping & Irrigation	5 days	Thu 10/7/10	Wed 10/13/10	64											
66	Site Lighting Install	3 days	Thu 10/14/10	Mon 10/18/10	65											
67	Top Coat, Striping, Signs	3 days	Tue 10/19/10	Thu 10/21/10	66											

ATTACHMENT D - CONTRACT SCHEDULE
DATE: 6/15/10

Task		Rolled Up Task		External Tasks	
Critical Task		Rolled Up Critical Task		Project Summary	
Progress		Rolled Up Milestone		Group By SummTask	
Milestone		Rolled Up Progress		Critical Task	
Summary		Split			